

Broad Street Park Committee  
Minutes – August 20, 2012

COPY RECEIVED  
DATE: 9/11/12  
TIME: 2:45pm  
TOWN CLERK'S OFFICE

The meeting was called to order by Al Yagovane

**Attendance**

Al Yagovane, Sandy Cass, Bill Wilkin, and Melissa Girard (by phone).

**Treasurer's Report**

Deposits:	7/19	\$ 350	
	7/26	\$ 950	
	8/13	\$2625 (includes a bench)	
	8/20	\$ 300	
Expenses	\$ 310	Betkoski Brothers	
	\$ 114.91	Oxford Paint & Hardware	
	\$ 105.01	Oxford Paint & Hardware	
	\$ 302.50	Cocchiola Paving	
Current Balance:	\$9537.54		

Expenses approved for payment:

Up to \$ 1700 to purchase a used wet saw to cut bricks. Al knows a contractor who has one available. It is anticipated that the saw can be resold when the project is completed.

**Brick Engraving**

Melissa reported that the initial order is ready to ship, but they need a P.O. & check before shipping. She will get the contact information to Al. Al said he will want to inspect the bricks before making payment.

**Construction Status**

The Process Stone is spread on the back walk. Kevin Cox has provided a compactor for the project and some compacting is complete. Next steps are 1) finish compacting the process stone, 2) spread and compact the stone dust, and 3) start laying brick. We will need the wet saw before brick laying begins.

The center circle has not yet been dug.

**Next Meeting**

Monday, September 17, 2012 at 4:30 PM in Town Hall.

Respectfully Submitted:

*Bill Wilkin*